

Year	2023						24					
	Month	July	Aug	Sep	Oct	Nov		Dec	Jan			
801	Engineering/Design	[Bar]							Extended from March Addressing MS			
	Manuals/Certification	[Bar]								Remains on Track		
	Hot work Installation	[Bar]								Extended to align MS / Changes		
	Painting	[Bar]								Painting realigned to meet Delivery Date		
	Clam Shell Doors/Ramps	[Bar]	[Bar]							Slippage due to availability of SME (Holiday Period)		
	Mezzanine Decks & Ramps	[Bar]								Mezz Deck Load Testing Achieved by end of July		
	Lift Install (Tech wind)	[Bar]	[Bar]							Slippage due to availability of SME (Holiday Period)		
	Wheelhouse completion	[Bar]								Remains on Track		
	Accommodation/Outfit	[Bar]								Extended to align MS / Changes		
	Pipework Installation	[Bar]								Extended to align MS / Changes		
	HVAC	[Bar]					[Bar]			Extended to align with Accommodation Outfit		
	Electrical Installation	[Bar]								Extended to align MS / Changes		
	Harbour Trials (Condensed)			[Bar]						Moves, Aug to end Sept due to MS / Change to primary piping systems		
	Commissioning	[Bar]								Extended to Align with MS Alteration Programme		
	Crew Training (PMS/FMEA)					[Bar]				Ongoing		
	Move Vessel to Inchgreen				[Bar]					Vessel Move to [REDACT] to allow Launch of 802		
	MES Deployment						[Bar]			Alongside at Inchgreen		
	Dry Dock							[Bar]		Moves to December to facilitate Passenger Cert		
	Builders Sea Trials/MGO							[Bar]		Aligned with Overall Programme		
	LNG Install/ Commissioning			[Bar]						Programme Dependent on Technical Support		
LNG Trials							[Bar]		LNG Trials dependant on CalMac Crew & Follows Drydocking			
Owners Trials (MGO)							[Bar]		Owners Trials to follow Builders			
LNG Bunkering							[Bar]		LNG Bunkering cannot precede Drydocking			
Snagging				[Bar]					General Activity			
Handover									To be Agreed with Client			

Current July 2023